

MADISON COUNTY FISCAL COURT
MADISON COUNTY, KY
RESOLUTION 2021-37

DOCUMENT NO: 2014033062
RECORDED: April 07, 2021 02:52:00 PM
TOTAL FEES: \$0.00
COUNTY CLERK: KENNY BARGER
DEPUTY CLERK: LANDRY LUXON
COUNTY: MADISON COUNTY
BOOK: RES2 PAGES: 287 - 287

A RESOLUTION AUTHORIZING PAYMENT FOR THE
KIT CARSON COMMONS PROJECT

WHEREAS, Madison County has been awarded Community Development Block Grant funds from the Commonwealth of Kentucky in the amount of \$480,000; and

WHEREAS, the expenditures of all CDBG funds are in compliance with the Kentucky CDBG Handbook, Financial Management policies, and applicable OMB circulars.

NOW, THEREFORE, BE IT RESOLVED, Madison County, as the Recipient of CDBG program funds by signature of County Judge Executive, Reagan Taylor, approves the following debts to be paid in full upon receipt of CDBG funds as drawdown from the Kentucky Department for Local Government or other payments that may be requested from other funding sources: Pay Application 11, Spectrum Contracting Services, PO # 106, Line Item 05k-Training Center, CDBG Costs \$30,652.32.

BE IT FURTHER RESOLVED that all expenditures have been documented and recorded and are authorized for drawdown from the Commonwealth of Kentucky in compliance with all State, Federal, and Local regulations.

Motion made by Tudor, seconded by Barger.

Vote:	Yes	No
Judge Reagan Taylor	<u>✓</u>	_____
Magistrate Paul Reynolds	<u>✓</u>	_____
Magistrate John Tudor	<u>✓</u>	_____
Magistrate Roger Barger	<u>✓</u>	_____
Magistrate Tom Botkin	<u>✓</u>	_____

Signed:

Reagan Taylor
Reagan Taylor
Madison County Judge Executive

Attested:

Kenny Barger
Kenny Barger
Madison County Clerk

AIA Document G702™ – 1992

CDBG \$30,652.32
Other Funds \$263,587.39

Application and Certificate for Payment

TO OWNER: Kit Carson Commons, LLLP 309 Spangler Dr Richmond, KY 40475	PROJECT: Kit Carson Commons 4460, 4462, 4464 Kit Carson Drive Richmond, KY 40475	APPLICATION NO: 1918-11 PERIOD TO: February 28, 2021 CONTRACT FOR: General Construction CONTRACT DATE: February 28, 2020 PROJECT NOS: 1822 / /	Distribution to: OWNER ☐ ARCHITECT ☐ CONTRACTOR ☐ FIELD ☐ OTHER ☐
FROM CONTRACTOR: Spectrum Contracting Services, Inc. 108 Wind Haven Drive, Suite B Nicholasville, KY 40356	VIA ARCHITECT: Integrity/Architecture PLLC 2414 Palumbo Drive, Suite 125 Lexington, KY 40509		

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
AIA Document G703™, Continuation Sheet, is attached.

1. ORIGINAL CONTRACT SUM	\$ 7,878,602.00
2. NET CHANGE BY CHANGE ORDERS	\$ -15,146.25
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 7,863,455.75
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 5,944,653.64
5. RETAINAGE:	
a. % of Completed Work (Columns D + E on G703)	\$ 393,172.79
b. % of Stored Material (Column F on G703)	\$ 0.00
Total Retainage (Lines 5a + 5b, or Total in Column I of G703)	\$ 393,172.79
6. TOTAL EARNED LESS RETAINAGE	\$ 5,551,480.86
(Line 4 minus Line 5 Total)	\$ 5,257,241.15
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$
(Line 6 from prior Certificate)	\$ 294,239.71
8. CURRENT PAYMENT DUE	\$ 294,239.71
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 2,311,974.89
(Line 3 minus Line 6)	\$

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$	241,775.00	\$ 256,921.25
Total approved this month	\$	0.00	\$ 0.00
	\$	241,775.00	\$ 256,921.25
TOTAL	\$		\$ -15,146.25
NET CHANGES by Change Order	\$		

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G702™ – 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: [Signature] Date: 3/3/2021

State of: KENTUCKY

County of: JESSAMINE

Subscribed and sworn to before me this 22nd

day of MARCH, 2021

Notary Public: [Signature]

My commission expires: 3/20/2021

MARILYN M. TUCKER
NOTARY PUBLIC
Kentucky, State At Large
I.D. # 575850

My Commission Expires 3/20/2021

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 294,239.71

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA® Document G703™ – 1992

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1918-11
APPLICATION DATE: February 28, 2021
PERIOD TO: February 28, 2021
ARCHITECT'S PROJECT NO: 1822

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)	BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	ADMINISTRATIVE								
1	Concrete	\$17,791.04	\$17,791.04	\$0.00	\$0.00	\$17,791.04	100.00%	\$0.00	\$889.55
2	Masonry	\$7,970.43	\$7,970.43	\$0.00	\$0.00	\$7,970.43	100.00%	\$0.00	\$398.52
3	Metals	\$5,023.02	\$335.44	\$0.00	\$0.00	\$335.44	6.68%	\$4,687.58	\$251.15
4	Rough Carpentry	\$27,422.78	\$27,422.78	\$0.00	\$0.00	\$27,422.78	100.00%	\$0.00	\$1,371.14
5	Finish Carpentry	\$6,975.45	\$6,975.45	\$0.00	\$0.00	\$6,975.45	100.00%	\$0.00	\$348.77
6	Waterproofing	\$2,342.25	\$2,342.25	\$0.00	\$0.00	\$2,342.25	100.00%	\$0.00	\$117.11
7	Insulation	\$4,033.56	\$4,033.56	\$0.00	\$0.00	\$4,033.56	100.00%	\$0.00	\$201.68
8	Roofing	\$10,249.90	\$10,249.90	\$0.00	\$0.00	\$10,249.90	100.00%	\$0.00	\$512.50
9	Sheet Metal	\$1,579.54	\$1,000.00	\$0.00	\$0.00	\$1,000.00	63.31%	\$579.54	\$78.98
10	Doors	\$5,903.06	\$5,379.57	\$0.00	\$0.00	\$5,379.57	91.13%	\$523.49	\$295.15
11	Windows	\$3,515.63	\$3,515.63	\$0.00	\$0.00	\$3,515.63	100.00%	\$0.00	\$175.78
12	Glass	\$59.45	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$59.45	\$2.97
13	Lath and Plaster	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
14	Drywall	\$10,264.78	\$6,975.38	\$3,289.40	\$0.00	\$10,264.78	100.00%	\$0.00	\$513.24
15	Tile Work	\$1,864.09	\$0.00	\$0.00	\$746.69	\$746.69	40.06%	\$1,117.40	\$93.20
16	Acoustical	\$3,680.81	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,680.81	\$184.04
17	Wood Flooring	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA Document G703™ – 1992

Continuation Sheet

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1918-11
APPLICATION DATE: February 28, 2021
PERIOD TO: February 28, 2021
ARCHITECT'S PROJECT NO: 1822

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
18	Resilient Flooring	\$6,558.57	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$6,558.57	\$327.93
19	Painting and Decorating	\$2,627.27	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$2,627.27	\$131.36
20	Specialties	\$9,543.44	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$9,543.44	\$477.17
21	Special Equipment	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
22	Cabinets	\$8,294.98	\$185.08	\$0.00	\$0.00	\$185.08	2.23%	\$8,109.90	\$414.75
23	Appliances	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
24	Blinds and Shades, Artwork	\$882.38	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$882.38	\$44.12
25	Carpets	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
26	Special Construction	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
27	Elevators	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
28	Plumbing and Hot Water	\$38,883.41	\$26,365.77	\$0.00	\$0.00	\$26,365.77	67.81%	\$12,517.64	\$1,944.17
29	Heat/AC and Ventilation	\$19,852.92	\$13,896.78	\$0.00	\$0.00	\$13,896.78	70.00%	\$5,956.14	\$992.65
30	Electrical	\$36,628.30	\$28,900.73	\$3,345.00	\$0.00	\$32,245.73	88.04%	\$4,382.57	\$1,831.41
31	Accessory Structures	\$5,123.03	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$5,123.03	\$256.15
32	Earth Work	\$9,560.45	\$9,082.43	\$0.00	\$0.00	\$9,082.43	95.00%	\$478.02	\$478.02
33	Site Utilities	\$10,442.02	\$10,233.20	\$0.00	\$0.00	\$10,233.20	98.00%	\$208.82	\$522.10
34	Roads and Walks	\$8,369.01	\$1,729.00	\$0.00	\$0.00	\$1,729.00	20.66%	\$6,640.01	\$418.45
35	Site Improvements	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA[®] Document G703[™] – 1992

Continuation Sheet

AIA Document G702[™]–1992, Application and Certificate for Payment, or G732[™]–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1918-11
APPLICATION DATE: February 28, 2021
PERIOD TO: February 28, 2021
ARCHITECT'S PROJECT NO: 1822

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
36	Lawns and Planting	\$684.16	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$684.16	\$34.21
37	General Requirements	\$15,967.54	\$11,063.07	\$398.06	\$44.80	\$11,505.93	72.06%	\$4,461.61	\$798.38
38	Builder's Overhead	\$5,322.51	\$3,687.69	\$132.69	\$14.93	\$3,835.31	72.06%	\$1,487.20	\$266.13
39	Builder's Profit	\$15,967.54	\$11,063.07	\$398.06	\$44.80	\$11,505.93	72.06%	\$4,461.61	\$798.38
COMMUNITY (\$)									
40	Concrete	\$95,118.50	\$95,118.50	\$0.00	\$0.00	\$95,118.50	100.00%	\$0.00	\$4,755.92
41	Masonry	\$42,613.35	\$33,818.39	\$0.00	\$0.00	\$33,818.39	79.36%	\$8,794.96	\$2,130.67
42	Metals	\$26,855.24	\$26,855.24	\$0.00	\$0.00	\$26,855.24	100.00%	\$0.00	\$1,342.76
43	Rough Carpentry	\$146,613.94	\$142,215.52	\$2,950.00	\$0.00	\$145,165.52	99.01%	\$1,448.42	\$7,330.70
44	Finish Carpentry	\$37,293.73	\$37,293.73	\$0.00	\$0.00	\$37,293.73	100.00%	\$0.00	\$1,864.69
45	Waterproofing	\$12,522.70	\$12,522.70	\$0.00	\$0.00	\$12,522.70	100.00%	\$0.00	\$626.13
46	Insulation	\$21,565.15	\$5,000.00	\$15,500.00	\$0.00	\$20,500.00	95.06%	\$1,065.15	\$1,078.26
47	Roofing	\$54,800.37	\$53,800.37	\$0.00	\$0.00	\$53,800.37	98.18%	\$1,000.00	\$2,740.02
48	Sheet Metal	\$8,444.91	\$4,300.00	\$0.00	\$0.00	\$4,300.00	50.92%	\$4,144.91	\$422.25
49	Doors	\$31,560.30	\$18,235.24	\$0.00	\$0.00	\$18,235.24	57.78%	\$13,325.06	\$1,578.02
50	Windows	\$18,796.04	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$18,796.04	\$939.80
51	Glass	\$317.84	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$317.84	\$15.89
52	Lath and Plaster	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
GRAND TOTAL									

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA® Document G703™ – 1992

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1918-11
APPLICATION DATE: February 28, 2021
PERIOD TO: February 28, 2021
ARCHITECT'S PROJECT NO: 1822

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
53	Drywall	\$54,879.93	\$7,739.60	\$3,300.00	\$0.00	\$11,039.60	20.12%	\$43,840.33	\$2,744.00
54	Tile Work	\$9,966.24	\$0.00	\$0.00	\$3,992.25	\$3,992.25	40.06%	\$5,973.99	\$498.31
55	Acoustical	\$19,679.18	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$19,679.18	\$983.96
56	Wood Flooring	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
57	Resilient Flooring	\$35,064.95	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$35,064.95	\$1,753.25
58	Painting and Decorating	\$14,046.49	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$14,046.49	\$702.32
59	Specialties	\$51,023.31	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$51,023.31	\$2,551.17
60	Special Equipment	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
61	Cabinets	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
62	Appliances	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
63	Blinds and Shades, Artwork	\$4,717.57	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$4,717.57	\$235.88
64	Carpets	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
65	Special Construction	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
66	Elevators	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
67	Plumbing and Hot Water	\$207,887.38	\$156,147.52	\$0.00	\$0.00	\$156,147.52	75.11%	\$51,739.86	\$10,394.37
68	Heat/AC and Ventilation	\$106,142.22	\$20,559.07	\$0.00	\$0.00	\$20,559.07	19.37%	\$85,583.15	\$5,307.11
69	Electrical	\$195,830.57	\$136,271.35	\$5,138.00	\$0.00	\$141,409.35	72.21%	\$54,421.22	\$9,791.53
70	Accessory Structures	\$27,389.92	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$27,389.92	\$1,369.50
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA® Document G703™ – 1992

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1918-11
APPLICATION DATE: February 28, 2021
PERIOD TO: February 28, 2021
ARCHITECT'S PROJECT NO: 1822

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
71	Earth Work	\$51,114.24	\$48,558.53	\$0.00	\$0.00	\$48,558.53	95.00%	\$2,555.71	\$2,555.71
72	Site Utilities	\$55,827.50	\$55,827.50	\$0.00	\$0.00	\$55,827.50	100.00%	\$0.00	\$2,791.38
73	Roads and Walks	\$44,744.31	\$9,244.00	\$0.00	\$0.00	\$9,244.00	20.66%	\$35,500.31	\$2,237.22
74	Site Improvements	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
75	Lawns and Planting	\$3,657.83	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$3,657.83	\$182.89
76	General Requirements	\$82,708.42	\$51,810.44	\$1,613.28	\$239.54	\$53,663.26	64.88%	\$29,045.16	\$4,135.42
77	Builder's Overhead	\$27,569.47	\$17,270.15	\$537.76	\$79.85	\$17,887.76	64.88%	\$9,681.71	\$1,378.47
78	Builder's Profit RESIDENTIAL (\$)	\$82,708.42	\$51,810.44	\$1,613.28	\$239.54	\$53,663.26	64.88%	\$29,045.16	\$4,135.42
79	Concrete	\$368,681.08	\$368,681.08	\$0.00	\$0.00	\$368,681.08	100.00%	\$0.00	\$18,434.05
80	Masonry	\$165,170.13	\$161,865.38	\$0.00	\$0.00	\$161,865.38	98.00%	\$3,304.75	\$8,258.51
81	Metals	\$104,091.42	\$5,664.56	\$0.00	\$0.00	\$5,664.56	5.44%	\$98,426.86	\$5,204.57
82	Rough Carpentry	\$568,278.38	\$559,730.03	\$4,000.00	\$0.00	\$563,730.03	99.20%	\$4,548.35	\$28,413.92
83	Finish Carpentry	\$144,551.19	\$126,551.19	\$10,000.00	\$0.00	\$136,551.19	94.47%	\$8,000.00	\$7,227.56
84	Waterproofing	\$48,538.21	\$48,538.21	\$0.00	\$0.00	\$48,538.21	100.00%	\$0.00	\$2,426.91
85	Insulation	\$83,586.92	\$48,568.94	\$8,000.00	\$0.00	\$56,568.94	67.68%	\$27,017.98	\$4,179.35
86	Roofing	\$212,407.25	\$212,407.25	\$0.00	\$0.00	\$212,407.25	100.00%	\$0.00	\$10,620.36
87	Sheet Metal	\$32,732.64	\$22,912.79	\$0.00	\$0.00	\$22,912.79	70.00%	\$9,819.85	\$1,636.63
	GRAND TOTAL								

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA[®] Document G703[™] – 1992

Continuation Sheet

AIA Document G702[™]–1992, Application and Certificate for Payment, or G732[™]–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1918-11
APPLICATION DATE: February 28, 2021
PERIOD TO: February 28, 2021
ARCHITECT'S PROJECT NO: 1822

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (Not in D or E)	G		H BALANCE TO FINISH (C – G)	I RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
88	Doors	\$122,328.32	\$78,778.66	\$33,500.00	\$0.00	\$112,278.66	91.78%	\$10,049.66	\$6,116.42
89	Windows	\$72,853.82	\$65,338.37	\$0.00	\$0.00	\$65,338.37	89.68%	\$7,515.45	\$3,642.69
90	Glass	\$1,231.95	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$1,231.95	\$61.60
91	Lath and Plaster	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
92	Drywall	\$212,715.63	\$142,686.25	\$0.00	\$0.00	\$142,686.25	67.08%	\$70,029.39	\$10,635.78
93	Tile Work	\$38,629.33	\$15,474.05	\$2,700.00	\$6,491.00	\$24,665.05	63.85%	\$13,964.28	\$1,931.47
94	Acoustical	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
95	Wood Flooring	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
96	Resilient Flooring	\$135,912.41	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$135,912.41	\$6,795.62
97	Painting and Decorating	\$54,444.44	\$2,177.89	\$8,700.00	\$0.00	\$10,877.89	19.98%	\$43,566.55	\$2,722.22
98	Specialties	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
99	Special Equipment	\$7,435.74	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$7,435.74	\$371.79
100	Cabinets	\$171,895.69	\$3,835.40	\$0.00	\$121,640.00	\$125,475.40	73.00%	\$46,420.29	\$8,594.78
101	Appliances	\$55,665.30	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$55,665.30	\$2,783.27
102	Blinds and Shades, Artwork	\$18,285.38	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$18,285.38	\$914.27
103	Carpets	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
104	Special Construction	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
105	Elevators GRAND TOTAL	\$68,676.30	\$34,000.00	\$0.00	\$0.00	\$34,000.00	49.51%	\$34,676.30	\$3,433.81

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703[™] – 1992. Copyright © 1983, 1985, 1986, 1987, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA® Document G703™ – 1992

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1918-11
APPLICATION DATE: February 28, 2021
PERIOD TO: February 28, 2021
ARCHITECT'S PROJECT NO: 1822

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
106	Plumbing and Hot Water	\$805,775.38	\$570,524.48	\$0.00	\$0.00	\$570,524.48	70.80%	\$235,250.89	\$40,288.77
107	Heat/AC and Ventilation	\$411,409.24	\$308,556.46	\$0.00	\$24,000.00	\$332,556.46	80.83%	\$78,852.78	\$20,570.46
108	Electrical	\$759,042.97	\$661,715.78	\$38,691.00	\$0.00	\$700,406.78	92.27%	\$58,636.19	\$37,952.15
109	Accessory Structures	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
110	Earth Work	\$198,119.75	\$188,213.77	\$0.00	\$0.00	\$188,213.77	95.00%	\$9,905.98	\$9,905.99
111	Site Utilities	\$216,388.45	\$212,060.69	\$0.00	\$0.00	\$212,060.69	98.00%	\$4,327.76	\$10,819.42
112	Roads and Walks	\$173,429.79	\$40,645.00	\$0.00	\$0.00	\$40,645.00	23.44%	\$132,784.79	\$8,671.49
113	Site Improvements	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
114	Lawns and Planting	\$14,177.81	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$14,177.81	\$708.89
115	General Requirements	\$315,987.30	\$232,735.57	\$6,335.46	\$9,127.86	\$248,198.89	78.55%	\$67,788.41	\$15,799.36
116	Builder's Overhead	\$105,329.10	\$77,578.52	\$2,111.82	\$3,042.62	\$82,732.96	78.55%	\$22,596.14	\$5,266.45
117	Builder's Profit	\$315,987.30	\$232,735.57	\$6,335.46	\$9,127.86	\$248,198.89	78.55%	\$67,788.41	\$15,799.36
118	Change Order 001	-\$122,589.00	-\$122,589.00	\$0.00	\$0.00	-\$122,589.00	100.00%	\$0.00	-\$6,129.45
119	Change Order 002	-\$20,013.00	-\$20,013.00	\$0.00	\$0.00	-\$20,013.00	100.00%	\$0.00	-\$1,000.65
120	Change Order 003	-\$82,241.25	-\$82,241.25	\$0.00	\$0.00	-\$82,241.25	100.00%	\$0.00	-\$4,112.06
121	Change Order 004	\$114,277.00	\$111,991.46	\$0.00	\$0.00	\$111,991.46	98.00%	\$2,285.54	\$5,713.85
122	Change Order 005	-\$23,986.00	-\$23,986.00	\$0.00	\$0.00	-\$23,986.00	100.00%	\$0.00	-\$1,199.30
123	Change Order 006 GRAND TOTAL	\$26,047.00	\$26,047.00	\$0.00	\$0.00	\$26,047.00	100.00%	\$0.00	\$1,302.35

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA® Document G703™ – 1992

Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.
In tabulations below, amounts are in US dollars.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1918-11
APPLICATION DATE: February 28, 2021
PERIOD TO: February 28, 2021
ARCHITECT'S PROJECT NO: 1822

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	BALANCE TO FINISH (C – G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
124	Change Order 007	-\$7,391.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	-\$7,391.00	-\$369.55
125	Change Order 008	\$1,884.00	\$1,884.00	\$0.00	\$0.00	\$1,884.00	100.00%	\$0.00	\$94.20
126	Change Order 009	\$47,816.00	\$47,816.00	\$0.00	\$0.00	\$47,816.00	100.00%	\$0.00	\$2,390.80
127	Change Order 010	\$1,808.00	\$1,808.00	\$0.00	\$0.00	\$1,808.00	100.00%	\$0.00	\$90.40
128	Change Order 011	\$16,847.00	\$16,847.00	\$0.00	\$0.00	\$16,847.00	100.00%	\$0.00	\$842.35
129	Change Order 012	\$2,099.00	\$2,099.00	\$0.00	\$0.00	\$2,099.00	100.00%	\$0.00	\$104.95
130	Change Order 015	\$4,058.00	\$4,058.00	\$0.00	\$0.00	\$4,058.00	100.00%	\$0.00	\$202.90
131	Change Order 016	\$6,692.00	\$6,692.00	\$0.00	\$0.00	\$6,692.00	100.00%	\$0.00	\$334.60
132	Change Order 017	\$2,328.00	\$2,328.00	\$0.00	\$0.00	\$2,328.00	100.00%	\$0.00	\$116.40
133	Change Order 018	-\$701.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	-\$701.00	-\$35.05
134	Change Order 020	\$10,020.00	\$10,020.00	\$0.00	\$0.00	\$10,020.00	100.00%	\$0.00	\$501.00
135	Change Order 021	\$1,588.00	\$1,588.00	\$0.00	\$0.00	\$1,588.00	100.00%	\$0.00	\$79.40
136	Change Order 022	\$6,311.00	\$6,311.00	\$0.00	\$0.00	\$6,311.00	100.00%	\$0.00	\$315.55
	GRAND TOTAL	\$7,863,455.75	\$5,607,232.63	\$158,589.27	\$178,831.74	\$5,944,653.64	75.60%	\$1,918,802.11	\$393,172.79

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

RELEASE AND WAIVER OF LIEN RIGHTS

TO: KIT CARSON COMMONS, LLLP
309 SPANGLER DRIVE
RICHMOND, KY 40475

PROJECT: KIT CARSON COMMONS
4460, 4462, 4464 KIT CARSON DRIVE
RICHMOND, KY 40475


FROM: SPECTRUM CONTRACTING SERVICES, INC.
108 WIND HAVEN DRIVE
NICHOLASVILLE, KY 40356

CONTRACT NUMBER: 1918 PERIOD ENDING: 2/28/21

KNOW ALL MEN BY THESE PRESENTS:


WHEREAS, the undersigned has furnished certain material and/or labor for the above referenced project.

NOW THEREFORE, for and in consideration of the sum of \$5,257,241.15 cash in hand paid, the receipt of which is hereby acknowledged, and upon receipt of \$294,239.71 for Invoice 1918-11 the undersigned does hereby irrevocably release and waive any and all mechanic's liens or other liens or the right to claim any and all mechanic's or other liens against the above real estate and any part thereof for and of the materials and/or labor heretofore furnished or performed in connection with the subject project. Furthermore, the undersigned irrevocably releases and waives any and all claims and the right to file claims against Kit Carson Commons, LLLP and/or their sureties except for the retainage in the amount of \$393,172.79 presently held by Kit Carson Commons, LLLP.

BY 
TITLE Controller
DATE 3/3/2021

State of: Kentucky
County of: Jessamine

Subscribed and sworn to before me this 3RD day of MARCH, 2021 by Donald S. McCallum, Controller, who is personally known to me.


Notary Public
My Commission Expires: 3/20/2021

MARILYN M. TUCKER
NOTARY PUBLIC
Kentucky, State At Large
I.D. # 575850
My Commission Expires 3/20/2021

**Kentucky Department for Local Government
Community Development Block Grant
Request for Payment**

Name	Madison County	Project Administrator	Tina Cain	Date	March 4, 2021
Address	101 West Main Street, Richmond, KY 40475			Grant #	18-054
		DLG Project Advisor	Gabe Nickell	Request #	04

PART I - Status of Funds

1. Grant funds received to date	- 245,374	IMPORTANT 1) Round all figures to the nearest dollar 2) Complete Part II for all approved activities even if funds are not requested
2. Add program income received since last draw		
3. Subtotal	245,374	
4. Less CDBG funds disbursed to date	245,372.96	
5. Cash on Hand	1.04	

PART II - Cash Requirements

[illegible]

PART III - Project Status

Briefly describe the project's status

The Workforce project is at 750% complete. The workforce building is under roof.

[illegible]

I certify that this request for federal funds has been prepared in accordance with the terms and conditions of the Grant Agreement, and that the amount requested is for eligible expenditures as per the federal regulations cited in the Statement of Assurances of the grant application.

I also certify that all the data reported above is correct and that the amount of the request for federal funds is not in excess of current needs.

Authorized Signature <i>R-37-</i>	Title <i>Judge Executive</i>	Date <i>3-16-2021</i>
--------------------------------------	---------------------------------	--------------------------

Authorized Signature	For DLG Use Only	Date
----------------------	------------------	------